

Melamchi Water Supply Development Board

Tunnel Construction Weekly Progress Report

Contract Signing Date **15-Jul-13** Commencement Date **1-Oct-13** Contract Period (weeks) **156**
 Work Completion Date **30-Sep-16**
 Reporting Date: **23-Apr-15** Reporting Week **81** Remaining Period (weeks) **75 48%**

Description	m	Completed by CRCC m	Excavated length by current					Total Excavated Length m	Targets for Tunnel Construction			Remaining Works		Remarks
			Up to Last Month m	Progress for this			Total Length m		up to Last Month m	This Month m	Cumulative m	Length	%	
				Up to Last Week m	This Week m	Total m								
1. Water Tunnel Construction														
1.1 Ambathan US	805.0	647.5						647.5	647.5		647.5	157.5	20%	
1.2 Ambathan DS	4321.0	577.0	938.9	41.4	10.5	51.9	990.8	1567.8	2038.0	168.0	2206.0	2753.2	64%	
1.3 Gyalthum US	3952.0	160.7	1021.7	82.5	12.7	95.2	1116.9	1277.6	1678.7	168.0	1846.7	2674.4	68%	
1.4 Gyalthum DS	3751.0	173.7	677.8	76.6	14.7	91.3	769.1	942.8	1487.7	168.0	1655.7	2808.2	75%	
1.5 Sindhu US	3698.0	616.2	418.8	47.0	4.0	51.0	469.8	1086.0	1475.4	134.4	1609.8	2612.0	71%	
1.6 Sindhu DS	3265.0	641.4	975.7	32.2	9.0	41.2	1016.9	1658.3	1755.4	168.0	1923.4	1606.7	49%	
1.7 Sundarijal	6123.0	2190.3	1722.2	53.5	4.5	58.0	1780.2	3970.5	3847.3	168.0	4015.3	2152.5	35%	
Sub Total Water Tunnel	25915.0	5006.8	5755.1	333.2	55.4	388.6	6143.7	11150.5	12930.0	974.4	13904.4	14764.5	57%	
2. Adit/ Hedworks Diversion Tunnel Construction														
Adit, Flushing & Access Tunnels	1455.5	1437.5	20.4	0.0	0.0	0.0	20.4	1457.9	1437.5	0.0	1457.9	0.0	0%	Completed
Headworks Diversion Tunnel	211.6		204.0	0.0	0.0	0.0	204.0	204.0	0.0		0.0	0.0	0%	
Sub Total Adit & Diversion Tunnel	1667.1	1437.5	224.4	0.0	0.0	0.0	224.4	1661.9	1437.5	0.0	1457.9	0.0		
Total of Tunnel Excavation	27582.1	6444.3	5979.5	333.2	55.4	388.6	6368.1	12,812.4	14367.5	974.4	15362.3	14,764.5	54%	